

Wastewater Treatment Plants
ENR Upgrade Status
(April 18, 2012)

Status Update:

<u>Previous Meeting</u>	<u>Current</u>
24 facilities are in operation	24 facilities are in operation
19 facilities are under construction	22 facilities are under construction
10 are under design	8 are under design
10 are in planning	9 are in planning
<u>4 are in pre-planning activities</u>	<u>4 are in pre-planning activities</u>
67 total	67 total

For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/programs/Water/BayRestorationFund/Pages/Water/cbwrf/wwtp_enr_upgrade.aspx

Status Change from Previous Meeting:

- Construction for the ENR upgrade has been substantially completed on the Denton WWTP and the contractor is working on the final punch list items. Final inspection to be conducted in May 2012.
- Sod Run, Joppatowne and Maryland City have initiated construction.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Denton	99%
Little Patuxent	83%
Ballenger Creek	50%
Cox Creek	7%
Aberdeen	58%
Patapsco	17%
Thurmont	64%
Blue Plains	10%
Piscataway	44%
Cambridge	44%
Annapolis	31%
LaPlata	43%
Snow Hill	40%
Broadneck	15%
Damascus	28%
Parkway	26%
Seneca Creek	7%
Patuxent	4%
Western Branch	5%
Joppatowne	(construction just started)
Sod Run	(construction just started)
Maryland City	(construction just started)

Upcoming Events:

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, if an event is scheduled.

- Patuxent – Ready for Groundbreaking
- Maryland City - Ready for Groundbreaking
- Western Branch – Ready for Groundbreaking
- Sod Run – Ready for Groundbreaking
- Joppatowne- Ready for Groundbreaking
- Denton – Ready for Dedication
- Little Patuxent – County arranged dedication ceremony on April 23rd