

**Wastewater Treatment Plants
ENR Upgrade Status
(January 25, 2018)**

Major WWTPs

Status Update:

Previous Meeting

53 facilities are in operation
11 facilities are under construction
2 facilities are under design
1 facilities are in planning
67 total

Current

56 facilities are in operation
8 facilities are under construction
2 facilities are under design
1 facilities are in planning
67 total

Status Changes from Previous Meeting:

- Back River, Mayo, and Chesapeake Beach have completed ENR upgrades.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Cox Creek	98%
Freedom District	97%
Leonardtown	93%
Patapsco	93%
MCI	88%
City of Frederick	87%
Salisbury	86%
Conococheague	81%

Minor WWTPs

No.	Facility	County	Status	% Const.
1	Hancock	Washington	Planning	
2	Trout Run	Garrett	Planning	
3	Chesapeake City	Cecil	Planning	
4	Elk Neck State Park	Cecil	Planning	
5	Preston	Caroline	Design	
6	Smith Island	Somerset	Design	
7	Town of Secretary (Twin Cities)	Dorchester	Design	
8	Oxford WWTP	Talbot	Construction	16%
9	Betterton	Kent	Construction	33%
10	Galena	Kent	Construction	99%
11	Sudlersville	Queen Anne's	Construction	99%
12	Greensboro	Caroline	Operation	100%
13	Queenstown	Queen Anne's	Operation	100%
14	Rising Sun	Cecil	Operation	100%
	Eastern Correctional Facility	Somerset	Operation	100%
	Boonsboro	Washington	Operation	100%
	Worton	Kent	Operation	100%

Status Changes from Previous Meeting:

- Deep Creek Lake is no longer interested.
- Elk Neck State Park signed the funding agreement.