

**Wastewater Treatment Plants
ENR Upgrade Status
(October 13, 2011)**

Status Update:

Previous Meeting

22 facilities are in operation
17 facilities are under construction
14 are under design
8 are in planning
5 are in pre-planning activities
67 total

Current

23 facilities are in operation
18 facilities are under construction
12 are under design
10 are in planning
4 are in pre-planning activities
67 total

For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/programs/Water/BayRestorationFund/Pages/Water/cbwrf/wwtp_enr_upgrade.aspx

Status Change from Previous Meeting:

- Snow Hill and Seneca Creek wastewater treatment plants have initiated construction.
- Pocomoke City WWTP completed construction and has initiated ENR operation.
- Denton and Delmar WWTPs are expected to complete construction by end of November 2011.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Delmar	98%
Little Patuxent	70%
Denton	94%
Ballenger Creek	42%
Cox Creek	4%
Aberdeen	42%
Patapsco	17%
Thurmont	27%
Blue Plains	3%
Piscataway	4%
Cambridge	15%
Annapolis	(construction just started)
LaPlata	(construction just started)
Broadneck	3%
Damascus	(construction just started)
Parkway	(construction just started)
Seneca Creek	(construction just started)

Upcoming Events:

A dedication ceremony for Snow Hill WWTP was held on September 20, 2011. The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, if an event is scheduled.

LaPlata – Ready for Groundbreaking
Annapolis – Ready for Groundbreaking
Damascus – Ready for Groundbreaking
Piscataway – Ready for Groundbreaking
Parkway – Ready for Groundbreaking

Pocomoke City – Ready for Dedication
Bowie – Ready for Dedication