

**Wastewater Treatment Plants
ENR Upgrade Status
(December 1, 2016)**

Major WWTPs

Status Update:

Previous Meeting

49 facilities are in operation
14 facilities are under construction
3 facilities are under design
1 facilities are in planning
67 total

Current

49 facilities are in operation
15 facilities are under construction
2 facilities are under design
1 facilities are in planning
67 total

Status Changes from Previous Meeting:

- Conococheague started construction.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Chesapeake Beach	99%
Marlay Taylor	94%
Patapsco	93%
Fruitland	92%
Northeast River	92%
Cox Creek	92%
Winebrenner	91%
Back River	77%
Freedom District	73%
Mayo	44%
Salisbury	43%
Leonardtwn	39%
MCI	39%
City of Frederick	33%
Conococheague	0%

Minor WWTPs

No.	Facility	County	Status	% Const.
1	Hancock	Washington	Planning	
2	Trout Run	Garrett	Planning	
3	Deep Creek Lake	Garrett	Planning	
4	Accident	Garrett	Planning	
5	Preston	Caroline	Planning	
6	Chesapeake City	Cecil	Planning	
7	Smith Island	Somerset	Design	
8	Town of Secretary (Twin Cities)	Dorchester	Design	
9	Oxford WWTP	Talbot	Design	
10	Betterton	Kent	Design	
11	Galena	Kent	Construction	25%
12	Greensboro	Caroline	Construction	92%
13	Sudlersville	Queen Anne's	Construction	94%
14	Queenstown	Queen Anne's	Operation	100%
15	Rising Sun	Cecil	Operation	100%
	Eastern Correctional Facility	Somerset	Operation	100%
	Boonsboro	Washington	Operation	100%
	Worton	Kent	Operation	100%

Status Changes from Previous Meeting:

- Hancock, Trout Run, and Deep Creek Lake started planning.
- Smith Island started design.
- Queenstown is in ENR operation.