

Wastewater Treatment Plants

ENR Upgrade Status

(June 1, 2017)

Major WWTPs

Status Update:

Previous Meeting

50 facilities are in operation
14 facilities are under construction
2 facilities are under design
1 facilities are in planning
67 total

Current

53 facilities are in operation
11 facilities are under construction
2 facilities are under design
1 facilities are in planning
67 total

Status Changes from Previous Meeting:

- North East River, Fruitland and Winebrenner started ENR operation.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Chesapeake Beach	99%
Patapsco	93%
Cox Creek	92%
Freedom District	89%
Back River	86%
Mayo	84%
MCI	82%
Leonardtwn	77%
Salisbury	72%
City of Frederick	68%
Conococheague	37%

Minor WWTPs

No.	Facility	County	Status	% Const.
1	Hancock	Washington	Planning	
2	Trout Run	Garrett	Planning	
3	Deep Creek Lake	Garrett	Planning	
4	Chesapeake City	Cecil	Planning	
5	Preston	Caroline	Design	
6	Smith Island	Somerset	Design	
7	Town of Secretary (Twin Cities)	Dorchester	Design	
8	Betterton	Kent	Design	
9	Oxford WWTP	Talbot	Construction	0%
10	Galena	Kent	Construction	86%
11	Greensboro	Caroline	Construction	98%
12	Sudlersville	Queen Anne's	Construction	99%
13	Queenstown	Queen Anne's	Operation	100%
14	Rising Sun	Cecil	Operation	100%
	Eastern Correctional Facility	Somerset	Operation	100%
	Boonsboro	Washington	Operation	100%
	Worton	Kent	Operation	100%

Status Changes from Previous Meeting:

- Accident is not upgrading to ENR.
- Preston started design.
- Oxford started construction (Groundbreaking is today).