

**Wastewater Treatment Plants
ENR Upgrade Status
(June 11, 2015)**

Status Update:

Previous Meeting

37 facilities are in operation
20 facilities are under construction
8 facilities are under design
2 facilities are in planning
67 total

Current

41 facilities are in operation
18 facilities are under construction
6 facilities are under design
2 facilities are in planning
67 total

Status Change from Previous Meeting:

- Aberdeen, Patuxent, Maryland City, and Broadneck are completed and in ENR operation
- City of Frederick and Freedom District started construction
- None started design

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Broadwater	99%
Annapolis	98%
Ballenger Creek	98%
Seneca Creek	98%
Emmitsburg	97%
Western Branch	95%
Patapsco	89%
Chesapeake Beach	71%
Cox Creek	66%
Marlay Taylor	62%
Northeast River	60%
Blue Plains	67%
Fruitland	44%
Back River	28%
Taneytown	23%
Winebrenner	9%
Freedom District	5%
City of Frederick	0%

Minor WWTPs:

No.	Facility	County	Status	% Const.	Comments
1	Preston	Caroline	Pre-Planning		Signed agreement
2	Hancock	Washington	Pre-Planning		Signed agreement
3	Chesapeake City	Cecil	Planning		Signed agreement
4	Town of Secretary (Twin Cities)	Dorchester	Design		Signed agreement
5	Oxford WWTP	Talbot	Design		Signed agreement
6	Betterton	Kent	Design		Signed agreement
7	Galena	Kent	Design		Signed agreement
8	Greensboro	Caroline	Design		Signed agreement
9	Sudlersville	Queen Anne's	Construction	34%	Signed agreement
10	Queenstown	Queen Anne's	Construction	38%	Signed agreement
11	Rising Sun	Cecil	Construction	89%	Signed agreement
	Eastern Correctional Facility	Somerset	Operation	100%	State General Funds
	Boonsboro	Washington	Operation	100%	Used BNR grants
	Worton	Kent	Operation	100%	Used USDA and SRF

- Preston, Hancock, and Chesapeake City signed the ENR agreement.
- Town of Secretary started the design.
- Rock Hall newly elected Mayor and Council has unanimously decided to put the ENR idea on hold.