

**Wastewater Treatment Plants
ENR Upgrade Status
(July 25, 2013)**

Status Update:

<u>Previous Meeting</u>	<u>Current</u>
27 facilities are in operation	30 facilities are in operation
21 facilities are under construction	19 facilities are under construction
12 are under design	12 are under design
5 are in planning	4 are in planning
<u>2 are in pre-planning activities</u>	<u>2 are in pre-planning activities</u>
67 total	67 total

For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/programs/Water/BayRestorationFund/Pages/Water/cbwrf/wwtp_enr_upgrade.aspx

Status Change from Previous Meeting:

- Thurmont, Piscataway, and Parkway have initiated ENR operation.
- Four facilities: Snow Hill, Aberdeen, Joppatowne, and Cambridge are nearing construction completion and are in the process of initiating and refining ENR operations.
- Marley Taylor and Northeast River have completed design and are expected to initiate construction by September 2013.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Snow Hill	99%
Aberdeen	98%
Cambridge	96%
Joppatowne	95%
LaPlata	91%
Annapolis	88%
Broadwater	85%
Broadneck	84%
Patuxent	83%
Ballenger Creek	77%
Maryland City	72%
Seneca Creek	63%
Sod Run	61%
Patapsco	56%
Western Branch	52%
Blue Plains	29%
Emmitsburg	9%
Cox Creek	7%
Chesapeake Beach	(Construction initiated 6/10/2013)

Upcoming Events:

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, if an event is scheduled.

- Chesapeake Beach - Ready for Groundbreaking
- Piscataway - Ready for Dedication
- Parkway - Ready for Dedication
- Thurmont - Ready for Dedication
- Snow Hill - Ready for Dedication