

**Wastewater Treatment Plants  
ENR Upgrade Status  
(April 9, 2008)**

**Status Update:**

**Previous Meeting**

8 facilities are in operation  
9 facilities are under construction  
13 are under design  
27 are in planning  
9 are in pre-planning activities

**Current**

8 facilities are in operation  
10 facilities are under construction  
17 are under design  
23 are in planning  
8 are in pre-planning activities

- For more information on each facility status, nutrient loading, and other information, you may go to [http://www.mde.state.md.us/Water/CBWRF/pop\\_up/enr\\_status\\_map.asp](http://www.mde.state.md.us/Water/CBWRF/pop_up/enr_status_map.asp)
- The eight facilities that are in operation are Celanese, Hurlock, Aberdeen Proving Ground, Easton, Swan Point, Kent Island, North East River (pending one-year project performance), and Dorsey Run (pending one-year project performance).

**Status Change from Previous Meeting:**

- George's Creek is now under construction.
- WSSC recently submitted project schedules showing Damascus, Western Branch, Seneca, Piscataway, and Parkway back in design.
- Pocomoke City has initiated planning.

**Percentage completion for facilities under construction for ENR Upgrade:**

<u>Facility</u>	<u>Percentage complete</u>
Crisfield	94%
Chestertown	99%
Salisbury	96%
St. Michael's (Talbot County Region II)	95%
Indian Head	87%
Elkton	69%
Brunswick	97%
Havre De Grace	30%
Federalburg	3%
George's Creek	0%

**Upcoming Events:**

The following facilities may ready to schedule an event:

- Federalburg – Ready for Groundbreaking
- George's Creek - Ready for Groundbreaking
- Kent Island – Ready for dedication (being confirmed with the County)
- Brunswick - Dedication in May
- Chestertown - Dedication in June
- Crisfield - Dedication in July