

**Wastewater Treatment Plants  
ENR Upgrade Status**  
*(December 3, 2009)*

**Status Update:**

**Previous Meeting**

11 facilities are in operation  
10 facilities are under construction  
25 are under design  
14 are in planning  
7 are in pre-planning activities  
67 total

**Current**

11 facilities are in operation  
13 facilities are under construction  
26 are under design  
10 are in planning  
7 are in pre-planning activities  
67 total

- For more information on each facility status, nutrient loading, and other information, you may go to [http://www.mde.state.md.us/Water/CBWRF/WWTP\\_ENR\\_upgrade.asp](http://www.mde.state.md.us/Water/CBWRF/WWTP_ENR_upgrade.asp)

**Status Change from Previous Meeting:**

- Mount Airy and Pocomoke City projects are now under construction.
- Notice to Proceed for the construction of the Ballenger-McKinney WWTP has been issued for December 14, 2009.
- Crisfield, Elkton and Federalsburg are expected to complete remaining construction by end of December 2009.
- Construction Contracts have been awarded for Patapsco and Poolesville projects. These projects are expected to proceed to Construction within a month.

**Percentage completion for facilities under construction for ENR Upgrade:**

<u>Facility</u>	<u>Percentage complete</u>
Crisfield	99%
Elkton	99%
Havre De Grace	94%
Federalsburg	96%
George's Creek	76%
Perryville	79%
Hagerstown	58%
Delmar	15%
Cumberland	11%
Bowie	19%

**Upcoming Events:**

A groundbreaking ceremony for Ballenger Creek-McKinney WWTP in Frederick County is being held on December 14, 2009 and will be attended by the Secretary's office.

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, when an event is scheduled.

- Indian Head- Dedication
- Brunswick - Dedication
- St. Michael's - Dedication
- Hagerstown - Ready for Groundbreaking
- Delmar – Ready for Groundbreaking
- Cumberland – Ready for Groundbreaking
- Bowie – Ready for Groundbreaking