Wastewater Treatment Plants ENR Upgrade Status

(May 18, 2011)

Status Update:

Previous Meeting	Current
22 facilities are in operation	22 facilities are in operation
1 facility (Salisbury) is in corrective action	1 facility (Salisbury) is in corrective action
11 facilities are under construction	13 facilities are under construction
20 are under design	18 are under design
7 are in planning	7 are in planning
6 are in pre-planning activities	6 are in pre-planning activities
67 total	67 total

For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/programs/Water/BayRestorationFund/Pages/Water/cbwrf/wwtp_enr_upgrade.aspx

Status Change from Previous Meeting:

- Annapolis and Cambridge have initiated construction.
- LaPLata and Snow Hill are expected to start construction by June 2011.
- Delmar and Pocomoke City are expected to complete construction by end of June 2011.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Delmar	98%
Pocomoke City	98%
Little Patuxent	54%
Denton	57%
Ballenger Creek	28%
Cox Creek	21%
Aberdeen	12%
Patapsco	11%
Thurmont	5%
Blue Plains	1%
Piscataway	0%
Cambridge	(construction started 4/20/11)
Annapolis	(construction started 5/5/11)

Upcoming Events:

A groundbreaking ceremony for Blue Plains WWTP was held on May 17, 2011 and was attended by MDE Secretary and the staff from MDE's Office of Budget and Infrastructure Financing.

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, if an event is scheduled.

- Thurmont- Ready for Groundbreaking
- Crisfield Ready for Dedication
- Federalsburg- Ready for Dedication
- Perryville Ready for Dedication
- Georges Creek- Ready for Dedication
- Mount Airy Ready for Dedication
- Cumberland Ready for Dedication
- Hagerstown Ready for Dedication
- Bowie Ready for Dedication