

Status of Minor Wastewater Treatment Plants

#	Facility	County	Flow (MGD)	Nitrogen Est. Reduction (with vs. without Upgrade) lbs/year	Phosphorus Est. Reduction (with vs. without Upgrade) lbs/year	Estimated ENR Cost	Target Date Construction Complete	Date In ENR Operation	% Const. Complete or Other Status
1	Manchester	Carroll	0.500	22,831	2,587	\$ 5,032,000	07/01/23		Planning
2	Cecilton	Cecil	0.100	4,566	517	\$ 3,312,000	07/01/23		Planning
3	Elk Neck State Park	Cecil	0.060	2,740	310	\$ 2,900,000	07/01/22		Planning
4	Vienna	Dorchester	0.137	6,256	709	\$ 3,594,000	07/01/23		Planning
5	Grantsville	Garrett	0.600	27,397	3,105	\$ 5,277,000	07/01/22		Planning
6	Trout Run - Oakland	Garrett	1.800	82,191	9,315	\$ 7,021,000	07/01/22		Planning
7	Rock Hall	Kent	0.480	21,918	2,484	\$ 4,979,000	07/01/23		Planning
8	Cheltenham Youth Facility	Prince George's	0.070	3,196	362	\$ 3,175,000	07/01/23		Planning
9	Talbot Region V	Talbot	0.150	6,849	776	\$ 3,680,000	07/01/23		Planning
10	Trappe	Talbot	0.200	9,132	1,035	\$ 3,966,000	07/01/22		Planning
11	Hancock	Washington	0.380	17,351	1,966	\$ 4,686,000	07/01/22		Planning
12	Port Deposit	Cecil	0.150	6,849	776	\$ 6,158,000	07/01/22		Design
13	Chesapeake City	Cecil	0.200	9,132	1,035	\$ 3,765,000	07/01/22		Design
14	Town of Secretary	Dorchester	0.281	12,831	1,454	\$ 7,622,000	07/01/22		Design
15	Lewistown	Frederick	0.022	1,005	114	\$ 1,901,000	07/01/23		Design
16	Victor Cullen	Frederick	0.050	2,283	259	\$ 2,979,000	07/01/22		Design
17	Preston	Caroline	0.115	5,251	595	\$ 8,817,000	01/26/21		39%
18	Harbour View	Cecil	0.065	2,968	336	\$ 5,132,000	11/15/20		52%
19	Betterton	Kent	0.148	6,758	766	\$ 6,180,000	11/15/20		99%
20	Smith Island	Somerset	0.045	2,055	233	\$ 3,728,000	03/31/21		10%
21	Oxford WWTP	Talbot	0.150	6,849	776	\$ 12,061,000	12/31/20		85%
22	Greensboro	Caroline	0.280	12,785	1,449	\$ 6,824,000	Complete	06/30/17	Operation
23	Rising Sun	Cecil	0.500	22,831	2,587	\$ 4,498,000	Complete	08/01/15	Operation
24	Southern MD Pre-Release*	Charles	0.020	913	103	\$ 2,179,000	Complete	02/01/17	Operation
25	Galena	Kent	0.080	3,653	414	\$ 5,288,000	Complete	12/13/18	Operation
26	Sudlersville	Queen Anne's	0.200	9,132	1,035	\$ 4,196,000	Complete	03/16/18	Operation
27	Queenstown	Queen Anne's	0.085	3,881	440	\$ 3,651,000	Complete	10/01/16	Operation
28	Eastern Correctional Fac.*	Somerset	0.500	22,831	2,587	\$ 5,033,000	Complete	01/01/14	Operation
29	Boonsboro	Washington	0.530	24,201	2,743	\$ 7,203,000	Complete	10/12/09	Operation
			7.90	360,635	40,872	\$144,837,000			
	* Did not receive BRF								
				Average Grant Per Lb of Nitrogen		\$20.08			
	Status Summary:	Operation =	8						
		Construction =	5						
		Design =	5						
		Planning =	11						
			29						